COMPLETION REPORT

1	Name of Work & Job Code	Special Development works at Mallsandra Colony School in Mallasandra ward No.13 (013-18-000075)
2	Sanctioned Estimate No & Date (AS & TS No)	EE/PD/AS/43/17-18 Dt:20.12.17 CE/DZ/TS/379/17-18 Dt: 21.12.17
3	Head Of Account which is Chargable	P3316
4	Work Order No. & Date	EE/PD/DZ/WO/02/2018-19 Dt:20.07.2018
5	Name of Contractor	Ranganna K.M
6	Time Stipulated for completion of work	180 Days
7	Date of Commencement	20.07.2018
8	Date of Completion	28.06.2019
9	Delay in execuation of Work	158
10	Measurement recoded in M.B Book No.	663/
11	Check Measurment of the Asst. Executive Engineer	
12	Name of the Office/Offical in charge of the Work	
13	a) Assistant Engineer	Siddrajegowda B.S
	b) Asst.Executive Engineer	Kumarppa.H

Sanctioned Estimate Amount	Amount Claims As per Actually Executed as per bills	Excess	Savings
4506078 50-00	45,06,078-	—	4,93,922-

1) Certified that the above work has been completed within the stipulated time noted in the Work Order.
2) Certified that theContractor has delayed and completed the work for which necessary fine
3) Certified that the above work has been executed by the Contractor satisfactory.

Asst. Engineer Asst.Executive Engineer Executive Engineer

Scanned by CamScanner